SHER 50278

RECD OCT 01 2008

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 85690

START CARD # 188924

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number
Name MILAN + IVAN SKORO
Address 13056 S-E 222 ND DRIVE
City DAMASCUS State OR Zip 97089

(2) TYPE OF WORK ☒ New Well
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☒ No
Depth of Completed Well 170 ft.
Explosives used: ☐ Yes ☒ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
12	0	18	BENTONITE	0	18	12
8	18	170				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other RODDED
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+2	18	.250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☐ Perforations Method
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
100	100 %	169	1 HR

Temperature of water 55 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL (legal description)
County SHERMAN
Tax Lot 2200 Lot
Township 4 S N or S Range 15 E E or W WM
Section 15 NE 1/4 NW 1/4
Lat ° ' " or (degrees or decimal)
Long ° ' " or (degrees or decimal)
Street Address of Well (or nearest address) 59452 BUCKLEY RD.
GRASS VALLEY, OR 97029-3012

(10) STATIC WATER LEVEL
80 ft. below land surface. Date 3-28-08
ft. below land surface. Date
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found 153

From	To	Estimated Flow Rate	SWL
153	168	100 GPM	80

(12) WELL LOG Ground Elevation

Material	From	To	SWL
SOIL + BOULDERS	0	9	
GREY BROWN BASALT	9	64	
RED BASALT	64	77	
GREY BASALT	77	127	
GREY BROWN BASALT	127	141	
GREY BASALT	141	153	
GREY BROWN, RED, BLACK ROCK, TAN + YELLOW CLAY (WB)	153	168	80
GREY BASALT	168	170	

Date Started 3-26-08 Completed 3-28-08

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief

WWC Number Date

Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1282 Date 4-5-08

Signed Jo Pilato

RECEIVED

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004

OCT 06 2008
WATER RESOURCES DEPT
SALEM, OREGON