1166979-16

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 146900
START CARD # 218705
ORIGINAL LOG #

TILL 53290

(1) LAND OWNER Owner Well I.D.
First Name Benjamin Last Name De Haan
~~Company~~ Karen Lee
Address PO Box 262
City Grapeview State WA Zip 98546

(2) TYPE OF WORK [X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
[ ] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [X] Other Excavator

(4) PROPOSED USE [X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION Special Standard [ ] (Attach copy)
Depth of Completed Well 11 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
12x13 [redacted]	0	11	Bentonite	0	7	15	5
					Calculated		
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Poured + prodded
Backfill placed from [redacted] ft. to [redacted] ft. Material [redacted]
Filter pack from 7 ft. to 11 ft. Material Gravel size 3/4
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
X		18	X	4.3	7	HDPE		X		
	X	8		7	11	160		X		

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method Saw cut
Screens Type Material

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf.	Liner	8"	7	11	5/16	8	16	

(8) WELL TESTS: Minimum testing time is 1 hour
( ) Pump ( ) Bailer ( ) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)

Temperature 69 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 28 PPM

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Tillamook Twp 3 N N/S Range 10 W E/W WM
Sec 11 NE 1/4 of the NE 1/4 Tax Lot 200
Tax Map Number Lot
Lat ° ' " or 45.765887 DMS or DD
Long ° ' " or -123.867079 DMS or DD
(X) Street address of well ( ) Nearest address
Ø Anderson Rd, Nehalem 97131

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	5-16-23			9

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 9

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
5/16/23	9	11				9

(11) WELL LOG Ground Elevation

Material	From	To
Top Soil	0	1
Tan / Sandy Soil	1	3
Tan, sandy soil w/ mudstone layers	3	9
Hard Mud Stone	9	11

RECEIVED
MAY 18 2023
OWRD

Date Started 5-16-23 Completed 5-16-23

~~(unbonded) Water Well Constructor Certification~~ OWRD Rep.
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
~~License Number~~ Well Insp. Date 5-16-23
Signed

~~(bonded) Water Well Constructor Certification~~ Landowner
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
~~License Number~~ Date 5-16-23
Signed
~~Contact Info (optional)~~

ORIGINAL - WATER RESOURCES DEPARTMENT