NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

UMAT 1346

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED MAR - 8 1971 STATE ENGINEER SALEM, OREGON

UMAT 1346

State Well No. 3N/30-7dc

State Permit No.

(1) OWNER:
Name Marshall Meyers
Address Rt 2, Box 12
Echo, Oregon 97826

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
8" Diam. from 0 ft. to 58 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 31 ft. below land surface Date Feb 10, 71
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Farmore Pump
Yield: 40 gal./min. with 114 ft. drawdown after 4 hrs.
" " "
" " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☐ No

(10) CONSTRUCTION:
Well seal—Material used padded mud
Depth of seal 28 ft.
Diameter of well bore to bottom of seal 11 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☒ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Umatilla Driller's well number
SE ¼ SW ¼ Section 7 T. 3N R. 30 E W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 8"
Depth drilled 165 ft. Depth of completed well 165 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Soil	0	6	0
Brown clay	6	36	0
Cement gravel	36	58	0
Grey rock	58	115	0
Rock, black, water	115	136	33
Grey rock	136	144	33
Black rock, water	144	160	31
Grey rock, hard	160	165	31

Work started Jan 14 1971 Completed Feb 10 1971
Date well drilling machine moved off of well Feb 12 1971

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] John Hershey (Drilling Machine Operator) Date Mar 1, 1971
Drilling Machine Operator's License No. ~~145~~ 315

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME John Hershey Well Drilling (Person, firm or corporation) (Type or print)
Address Rt 3, Box 343, Hermiston, Oregon
[Signed] John Hershey (Water Well Contractor)
Contractor's License No. 315 Date Mar 1, 1971

(USE ADDITIONAL SHEETS IF NECESSARY)