NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED APR 12 1974 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

UMAT 261

State Well No. 1N/32E-1

State Permit No. G6804

(1) OWNER:
Name Michael J. Kilby + Raley F. Peterson
Address P.O. Box 966
Pendleton, Oregon 97801

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
10" Diam. from 0 ft. to 242 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
~~Bailer~~ Air test 350 gal./min. with 175 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 242 ft.
Diameter of well bore to bottom of seal 13 in.
Diameter of well bore below seal 10 in.
Number of sacks of cement used in well seal 19 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Umatilla Driller's well number
¼ ¼ Section 1 T. 1N R. 32E. W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 190 ft.
Static level 90 ft. below land surface. Date 4/4/74
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 10"
Depth drilled 285 ft. Depth of completed well 285 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Topsoil	0	1	
Gravel	1	3	
Gravel + clay stone	3	190	
Rock, broken	190	236	W.B.
Rock, light brown	236	275	
Rock, light brown, broken	275	285	W.B.

Work started 3-28 1974 Completed 4-4 1974
Date well drilling machine moved off of well 4-4 1974

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Troy Griffin (Drilling Machine Operator) Date 4/8, 1974
Drilling Machine Operator's License No. 15

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name TROY GRIFFIN (Person, firm or corporation) (Type or print)
Address 900 HERMISTON AVE., HERMISTON, ORE
[Signed] Troy Griffin (Water Well Contractor)
Contractor's License No. 65 Date 4/8, 1974

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119