NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED
JAN 24 1972
STATE ENGINEER
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

UMAT 2807

State Well No. 4N/29-8

State Permit No.

(1) OWNER:
Name Patrick & Cherry Walchli
Address Rt 3, Box 330
Hermiston, Oregon 97838

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED:
Threaded ☐ Welded ☒
8" Diam. from 0 ft. to 100 ft. Gage 277
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 72 ft. below land surface Date 12/28/71
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 25 gal./min. with 10 ft. drawdown after 1 hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used padded mud
Depth of seal 36 ft.
Diameter of well bore to bottom of seal 11 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☒ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Umatilla Driller's well number
¼ ¼ Section 8 T. 4N R. 29 W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 8"
Depth drilled 105 ft. Depth of completed well 105 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Sandy soil	0	17	0
Brown clay	17	36	0
Clay, fine gravel	36	54	0
Brown clay	54	101	0
Sand & water	101	105	72

Work started 21 Dec 19 71 Completed 28 Dec 19 71
Date well drilling machine moved off of well 28 Dec 19 71

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] John R. Hershey (Drilling Machine Operator) Date Jan 20, 19 72
Drilling Machine Operator's License No. 143

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME John Hershey Well Drilling (Person, firm or corporation) (Type or print)
Address Rt 3, Box 343, Hermiston, Oregon
[Signed] John R. Hershey (Water Well Contractor)
Contractor's License No. 315 Date Jan 20, 19 72

(USE ADDITIONAL SHEETS IF NECESSARY)