NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

UMAT 3794

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED JUN 18 1981 WATER RESOURCES DEPT. SALEM, OREGON

State Well No. 5N/29E-32
State Permit No.

(1) OWNER:
Name Gene Smith
Address Rt 3 Box 3442 Hermiston, Or 97838

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
6 " Diam. from 0 ft. to 71 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test air 60 gal./min. with 40 ft. drawdown after 2 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 5 sacks
How was cement grout placed? Ran trimmy pipe to 18ft pumped cement through pipe to land surface
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Umatilla Driller's well number
¼ ¼ Section 32 T5n R. 29e W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 75 ft.
Static level 25 ft. below land surface. Date 4-13-81
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 81 ft. Depth of completed well 81 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Surface sandy soil	0	3	
Sand Brown	3	60	
Sand & Gravel	60	61	
Sand Brown	61	66	
Rock Black soft	66	81	25

Work started 3-27-81 19 Completed 3-27-81 19
Date well drilling machine moved off of well 3-27-81 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] W. R. Allison (Drilling Machine Operator) Date 4-13-81 19
Drilling Machine Operator's License No. 484

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Allison Drilling Co (Person, firm or corporation) (Type or print)
Address Rt 3 Box 3447 Hermiston, Or. 97838
[Signed] W. R. Allison (Water Well Contractor)
Contractor's License No. 754 Date 4-13-81, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119