NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED DEC 30 1977 WATER RESOURCES DEPT. SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

UMAT 5266

State Well No. 2N/30E-9bcd
State Permit No.

(1) OWNER:
Name Ignacio Pedro Aristeguei
Address Rt 2 Box 31-A
Echo, Oregon 97826

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
10" Diam. from 0 ft. to 35 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
~~Bailer test~~ air 500 gal./min. with 120 ft. drawdown after 1 hrs.
Artesian flow 50 g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 35 ft.
Diameter of well bore to bottom of seal 13 in.
Diameter of well bore below seal 10 in.
Number of sacks of cement used in well seal 15 sacks
How was cement grout placed?
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Umatilla Driller's well number
SE ¼ NW ¼ Section 9 T. 2N. R. 30E. W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 14 ft.
Static level Surface ft. below land surface. Date 12-22-77
Artesian pressure 2 lbs. per square inch. Date 12-22-77

(12) WELL LOG: Diameter of well below casing 10"
Depth drilled 130 ft. Depth of completed well 130 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Topsoil	0	1	
Gravel + Rock	1	17	
Basalt, hard, gray	17	35	
Basalt, broken	35	51	W.B.
Basalt, broken, gray	51	68	W.B.
Rock, black & green Claystone	68	130	W.B.

Work started 12-19 1977 Completed 12-22 1977
Date well drilling machine moved off of well 12-22 1977

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] James T. Leitch (Drilling Machine Operator) Date 12-22, 1977
Drilling Machine Operator's License No. 665

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name TROY GRIFFIN (Person, firm or corporation) (Type or print)
Address 900 HERMISTON AVE, HERMISTON, ORE
[Signed] Troy Griffin (Water Well Contractor)
Contractor's License No. 65 Date 12-22, 1977

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119