UMAT 56096

03-20-2008

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL LABEL # L 13667

START CARD # 1003038

(1) LAND OWNER

Owner Well I.D. 1

First Name LUKE Last Name WIGGINS
Company
Address 52726 SUNDQUIST RD
City MILTON FREEWATER State OR Zip 97862

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 165.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/ lbs
12	0	38	Bentonite Chips	0	38	33	S
8	38	165					

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Bottom to top dry
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(●)	( )	8	[X]	1	100	.250	(●)	( )	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 100
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/S creen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (●) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
100		140	2

Temperature 54 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Umatilla Twp 6.00 N N/S Range 35.00 E E/W WM
Sec 22 NW 1/4 of the NW 1/4 Tax Lot 402
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(●) Street address of well ( ) Nearest address

52726 SUNDQUIST RD
MILTON FREEWATER, OR 97862

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Predeepening			[ ]	
Completed Well	03-19-2008		[ ]	80

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
03-18-2008	95	160	100		[ ]	80
					[ ]	
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
Brown Silt	0	19
Grey Blue Clay	19	38
Gravel & Brown Silt	38	95
Gravel & Tan Silt	95	165

Date Started 02-28-2008 Completed 03-19-2008

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date
Electronically Filed
Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 756 Date 03-20-2008
Electronically Filed
Signed GORAL LA PORTE (E-filed)
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK