AMENDED 2-15-22

UMAT 56146

06-11-2008

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL LABEL # L 95331

START CARD # 62997

(1) LAND OWNER

Owner Well I.D. 2

First Name PHILLIP Last Name BRADSHAW
Company
Address 84375 HWY 11
City MILTON FREEWATER State OR Zip 97862

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)

Depth of Completed Well 103.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/ lbs
10	0	30	Bentonite Chips	0	30	22	S
6	30	103					

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Chips bottom totop
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(●)	( )	6	[X]	1	60	250	(●)	( )	[X]	[ ]
( )	(●)	4	[ ]	10	103	40	( )	(●)	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 60
Temp casing [X] Yes Dia 10 From 0 To 24

(7) PERFORATIONS/SCREENS

Perforations Method Router
Screens Type Material

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	60	103	1	1	10	

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (●) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
100		100	1

Temperature 54 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Umatilla Twp 6.00 N N/S Range 35.00 E E/W WM
Sec 25 NW 1/4 of the SW 1/4 Tax Lot 2603
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(●) Street address of well ( ) Nearest address

84411 HWY 11

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Predeepening			[ ]	
Completed Well	06-10-2008	20	[X]	46.2

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
06-09-2008	65	103	100	20	[ ]	
					[ ]	
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
Boulders Cement Fill	0	4
Brown Silt	4	22
Tan Clay	22	30
Consoldated gravel	30	65
Gravel & tan silt	65	103

Date Started 06-02-2008 Completed 06-10-2008

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date
Electronically Filed
Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 756 Date 06-11-2008
Electronically Filed
Signed GORAL LA PORTE (E-filed)
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK