UMAT 5739

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

UMAT 5739

2N/33E/12CC

(START CARD) # W-45059

(1) OWNER: Well Number

Name Peggy Bronson

Address Nibbler

City Pendleton State Ore Zip 97801

(2) TYPE OF WORK:

☐ New Well ☑ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☑ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☑ No Depth of Completed Well 200 ft.

Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
6	126	200				
			NA			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other NA

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	NA				☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type NA Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40	~~15~~	154	1 hr.

Temperature of Water 60 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Umatilla Latitude Longitude

Township 2N N or S. Range 33E E or W. WM.

Section 12 C ¼ C ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:

ft. below land surface. Date

Artesian pressure 2 lb. per square inch. Date 9/8/92

(11) WATER BEARING ZONES:

Depth at which water was first found See Attached Sheet

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
See Attached Sheet			

RECEIVED
SEP 16 1992
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 9-4-92 Completed 9-8-92

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 1532

Signed BERRY STORKMAN Date 9-8-92

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 544

Signed Jay Bunch Date 9-8-92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/9

PEGGY BRONSON

UMAT 5739

MATERIAL	FROM	TO	SWL	GPM	TEMP
BLACK BASALT	126	144			
BLACK BROWN AND RED BASALT	144	147		15	60
BLACK BASALT W/BLUE CL ST	147	160			
BLACK BASALT	160	165		20	62
BLACK AND BROWN BASALT W/CL ST	165	167		32	60
BLACK BASALT	167	184		40	60
BLACK AND BROWN BASALT	184	194			
BLACK BASALT	194	200			

RECEIVED
SEP 16 1992
WATER RESOURCES DEPT.
SALEM, OREGON

September 13, 1992 11:47 AM