4

UMAT 5931

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
NOV 17 1993
WATER RESOURCES DEPT.
SALEM, OREGON

2N/32E/34cb

(START CARD) # W53750

(1) OWNER: Well Number

Name DON & DORIS CELLERS

Address PO BOX 485

City HEPPNER State OR Zip 97836

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 313 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	71				
6	71	313	PTD Cem	0	71	36 SK

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other TREMME
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+2	71	.25	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
60		300	1 hr.
55		250	
35		200	
20		150	

Temperature of Water 60° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County UMATILLA Latitude Longitude
Township 2N N or S. Range 32E E or W. WM.
Section 34 NW ¼ SW ¼
Tax Lot 2300 Lot 2 Block 2 Subdivision STEWARTS
Street Address of Well (or nearest address) NA

(10) STATIC WATER LEVEL:
90 ft. below land surface. Date 11-7-93
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
211	221	17	
298	308	55	

(12) WELL LOG:
Ground elevation

Soil Material	From	To	SWL
SOIL	0	4	
CLAY	4	20	
GRAVEL	20	30	
BASALT	30	62	
RED CLAY	62	65	
BASALT BLACK	65	118	
RED BASALT	118	129	
BROWN	129	147	
BLACK 80 FT	147	156	
GRAY	156	196	
RED	196	211	
BLACK	211	221	
GRAY	221	264	
BROWN	264	277	
RED	277	298	
BLACK BROKEN	298	308	
GRAY	308	313	

Date started 11-4-93 Completed 11-7-93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 544
Signed PERRY STOREMP Date 11-7-93

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 544
Signed Gary Burd Date 11-7-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91