Amended 3/16/2026

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

UMAT 59466

WELL I.D. LABEL# L 155738
START CARD # 219111
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name Last Name
Company Roza Partners LLC
Address 64302 W Coats
City Prosser State WA Zip 99353

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[X] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

Seal:	Material	From	To	Amt	sacks/lbs

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [X] Other Excavator

(4) PROPOSED USE

[ ] Domestic [X] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [X] (Attach copy)
Depth of Completed Well 19 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
120	0	19	Concrete	0	10	6	yds
					Calculated	43.4	sks
					Calculated		

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
X		8.4	X	1	19	.25	X			

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method pre-perforated
Screens Type Material

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size
Perf	Casing	8.4	9	19		12in		

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump (X) Bailer ( ) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
no flow test			

Temperature 55 °F Lab analysis [ ] Yes By OWRD
Water quality concerns? [ ] Yes (describe below) TDS amount 444 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Umatilla Twp 5N N/S Range 29E E/W WM
Sec 30 SW 1/4 of the NW 1/4 Tax Lot 3200
Tax Map Number Lot
Lat ° ' " or 45.88743700 DMS or DD
Long ° ' " or -119.24446500 DMS or DD
(X) Street address of well (X) Nearest address

Ott Road, Hermiston 97838

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	3/6/2026			8.84

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 8ft

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
12/15/2025	8	19				8.8

(11) WELL LOG

Ground Elevation

Material	From	To
- Corrugate steel culvert pre perf and set on 12/15/2025		
- open pit pre-alteration		
Sand & Gravel	0	19

Seal Placement Date: 2/18/2026
Seal Placement Time: 12:30 PM
Construction Begin Date: 12/15/2025
Construction Begin Time: 10AM
Construction End Date: 3/6/2026

(unbonded) Water Well Constructor Certification OWRD Rep

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number X Date 3/6/2026
X Signed

(bonded) Water Well Constructor Certification Landowner

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number X Date 3/16/26
X Signed
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95