STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

UMAT 59682

11/2/2026

WELL I.D. LABEL# L 90292
START CARD # 1083952
ORIGINAL LOG # UMATILLA 55996

(1) LAND OWNER

Owner Well I.D.
First Name LEE Last Name RICKER
Company R6 CONTRACTING, INC
Address PO BOX 862
City UNION State OR Zip 97883

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	16	☒	2	18	0.375	◉	○	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☒ Other PUMPED

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☒ (Attach copy)
Depth of Completed Well 469.00 ft.

BORE HOLE

Dia	From	To
20	0	18
15.25	18	469

SEAL

Material	From	To	Amt	sacks/lbs
Cement	0	207	264	S
		Calculated		
Other	207	387	39000	P
		Calculated		

Seal placement method: ☐ A ☐ B ☒ C ☐ D ☐ E ☒ Other: PUMPED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 10/20/2026 Begin Time 12 45

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method HOLT PERFORATOR
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	14	6	147	1	0.5	528	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County UMATILLA Twp 2.00 N N/S Range 32.00 E E/W WM
Sec 19 NE 1/4 of the SW 1/4 Tax Lot 1011
Tax Map Number Lot
Lat ° ' " or 45.63513000 DMS or DD
Long ° ' " or -118.86250000 DMS or DD
◯ Street address of well ◉ Nearest address
BIRCH CREEK RD PENDLETON, OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well				

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 1029.63 FT

Material	From	To
ABANDONED WELL	0	469

Construction
Begin Date 10/20/2026 Begin Time 08 45 End Date 10/20/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1852 Date 11/2/2026

Signed JEB ABBAS (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1720 Date 11/2/2026

Signed JACK ABBAS (E-filed)

Drilling Company: ABBAS WELL DRILLING

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - continuation page

UMAT 59682

11/2/2026

WELL I.D. LABEL# L 90292

START CARD # 1083952

ORIGINAL LOG # UMATILLA 55996

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To

SEAL Material	From	To	Amt	sacks/lbs
Cement	387	469	92	S
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

UMAT 59682

11/2/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP
This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL
Latitude: 45.63513000 Datum: WGS84
Longitude: -118.86250000
Township/Range/Section/Quarter-Quarter Section:
WM2.00N32.00E19NESW
Address of Well:
BIRCH CREEK RD PENDLETON, OR

Well Label: 90292

Printed: November 2, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

