STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

FEB 24 1994

WATER RESOURCES DEPT.
SALEM, OREGON

VMAT 5976

5N/36E/22cb

(START CARD) # 125707

(1) OWNER:

Well Number:

Name Clay Bork Farm

Address RT #1 Box 65

City Milton Freewater State OR Zip 97862

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 125 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	20	Bentonite	0	20	11
8	20	40	Cement	20	39	4
6	40	125				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	39	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 39 FT

(7) PERFORATIONS/SCREENS:

☐ Perforations Method None

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40 +		125	1 hr.

Temperature of water 56° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom None

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other None

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Umatilla Latitude ' " Longitude ' "

Township 5 N or ~~S~~, Range 36 E or ~~W~~, WM.

Section 22 NW ¼ SW ¼

Tax Lot 2102 Lot Block Subdivision

Street Address of Well (or nearest address) RT #1 Box 65 Milton Freewater, OR 97862

(10) STATIC WATER LEVEL:

80 ft. below land surface. Date 1-17-94

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 20

From	To	Estimated Flow Rate	SWL
20	26	4	
90	125	40 +	80

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Soil	0	3	
Gravel & Boulders	3	16	
Basalt Brn	16	31	
Basalt Gray	31	72	
" Brn	72	89	
" Gray Frac	89	125	80

Date started 1-6-94 Completed 1-17-94

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 575

Signed Clarence Summers Date 1-23-94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88