UNIO 52067

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L NONE
START CARD # 198582

(1) OWNER: Well Number NONE
Name BILL WILLIS
Address 1305 V AVE.
City La Grande State Ore Zip 97850

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☒ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☒ Yes ☐ No Depth of Completed Well 15'8" ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
2"	0	15'8"	Bentonite Chips	15'8"	11'6"	24 SX
8"			Neat Cement	11'6"	0'	20 SX
8"	0'	4'	Neat Cement	4'	0'	2 SX

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water 54°F Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Union Latitude 45.33361°N Longitude -118.09106°W
Township 2 N or (S) Range 39 (E) or W. WM.
Section 29 SW 1/4 NW 1/4
Tax Lot 11300 Lot Block Subdivision
Street Address of Well (or nearest address) 1305 V AVE.
La Grande, Ore. 97850

(10) STATIC WATER LEVEL:
9' 11" ft. below land surface. Date 9-2-08
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 9' 11"

From	To	Estimated Flow Rate	SWL
- 9' 11" bgs	- 15'8" bgs		9' 11"

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Cut 2" and 8" STEEL			
Pipe to Ground Surface			
24 SX 3/8" hole plug			
(bentonite) From 15'8"	15'8"	11'6"	NONE
bgs to 11'6" bgs. TREMME			
NEAT CEMENT FROM 11'6"	11'6"	0' bgs	NONE
to Surface. 22 SX cem			
ent			

RECEIVED
MAR 05 2009
WATER RESOURCES DEPT
SALEM, OREGON

Date started 9-2-2008 Completed 9-3-2008

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 10573
Signed Tom Keogh Date 2-19-2009

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER

Need help on the go? Get Voice Activated Directions for free. Call **1-800-FREE411** (1-800-373-3411).

MAPQUEST

TRICO
NEOFORM
BEAM BLADE with

RECEIVED
MAR 05 2009
WATER RESOURCES DEPT
SALEM, OREGON

START CARD # 198582

A: 1305 V Ave, La Grande, OR 97850-3164