UNIO 52070

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL LABEL # L NONE

START CARD # 198586

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Owner Well I.D. NONE
First Name Roger Last Name Hibberd
Company
Address 12091 Long St.
City Middelton State Ida. Zip 83644

(2) TYPE OF WORK ☐ New Well ☐ Deepening ☐ Conversion ☐ Alteration (repair/recondition) ☒ Abandonment

(3) DRILL METHOD ☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud ☐ Reverse Rotary ☐ Other

(4) PROPOSED USE ☒ Domestic ☐ Irrigation ☐ Community ☐ Industrial/Commercial ☐ Livestock ☐ Dewatering ☐ Injection ☐ Thermal ☐ Other

(5) BORE HOLE CONSTRUCTION Special Standard: ☒ Yes (attach copy)
Depth of Completed Well 19'2" ft.

BORE HOLE Dia	From	To	Material	SEAL From	To	Amount	Scks/lbs
1½"	0	19'2" bgs	NEAT CEMENT	0'	19'2"	1 sack	80#

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(6) CASING/LINER

Csng	Linr	Dia	+	From	To	Gauge	Steel	Plastic	Welded	Thrd

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temporary casing ☐ Yes Diameter From To

(7) PERFORATIONS/SCREENS
Perforations Method
Screens Type Material

Perf	Scrn	Csng	Linr	Screen Dia	From	To	Screen/ slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)

Temperature 54 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Union Twp 3 N or (S) Range 38 (E) or W W.M.
Sec 3 SE 1/4 of the NW 1/4 Tax Lot 3400
Tax Map Number Lot
Lat ° ' " or 45.324190°N DMS or DD
Long ° ' " or -118.083680°W DMS or DD
Street Address of Well (or nearest address) 1305 Pratt
La Grande, Ore. 97850

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL (ft)
Existing Well/Predeepening	9-2-2008			15' bgs
Completed Well				

Flowing Artesian? ☐ Yes Dry Hole? ☐ Yes

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL (psi)	+	SWL (ft)
9-2-2008	15' bgs	19'2" bgs				15'

(11) WELL LOG Ground Elevation

Material	From	To
PULL 1½" DRIVE POINT (STEEL). 19'2" TREMME NEAT CEMENT FROM BOTTOM OF HOLE TO SURFACE	0'	19'2" bgs
REPLACE TANK OVER TOP OF HOLE		

RECEIVED
MAR 05 2009
WATER RESOURCES DEPT
SALEM, OREGON

Date Started 9-2-2008 Completed 9-2-2008

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 10573 Date 1-20-2008

Signed Tom Keogh

Contact Info. (optional)
(509) 714-0727

ORIGINAL – WATER RESOURCES DEPARTMENT ONE COPY FOR CONSTRUCTOR ONE COPY FOR CUSTOMER
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK 10/16/2006

UNIO 52070

Call 1-800-FREE411 (1-800-373-3411) and get MapQuest Directions via text message.

MAPQUEST

EMBASSY SUITES HOTELS
CHECK DATES
EVERYTHING FOR A REASON®
COMPLIMENTARY COOKED-TO-ORDER BREAKFAST, TWO-ROOM SUITES, OPEN-AIR ATRIUMS AND EVENING MANAGER'S RECEPTION.

RECEIVED
MAR 05 2009
WATER RESOURCES DEPT
SALEM, OREGON

START CARD # 198586

A: 1310 N Cherry St, La Grande, OR 97850-3510