NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Unit 821
Unit 821

State Well No. 3S/38E-4bc
State Permit No.

(1) OWNER:
Name Lloyd Rogers
Address R+B Box 3455
La Grande, Oregon 97850

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
☐ Jetted ☐
☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from +1 ft. to 139 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
AIR TEST 100 " 160 " 1 "
" " 75 " 110 " 1 "
AIR Bailer test 50 gal./min. with 85 ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 12 sacks
How was cement grout placed? Placed by tremie pipe from bottom to top of enlarged drill hole
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Union Driller's well number
SW ¼ NW ¼ Section 4 T. 3S. R. 38E. W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 80 ft.
Static level 40 ft. below land surface. Date 8-26-80
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6"
Depth drilled 200 ft. Depth of completed well 200 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Topsoil	0	2	
Clay stone, yellow gravel	2	118	W.B.
Clay stone, blue & gravel	118	135	
Clay stone, blue	135	200	W.B.

RECEIVED
SEP 10 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 8-25 1980 Completed 8-26 1980
Date well drilling machine moved off of well 8-26 1980

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] James T Leitch (Drilling Machine Operator) Date 8-26, 1980
Drilling Machine Operator's License No. 665

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name TROY GRIFFIN (Person, firm or corporation) (Type or print)
Address 900 HERMISTON AVE, HERMISTON ORE
[Signed] Troy Griffin (Water Well Contractor)
Contractor's License No. 65 Date 8-26, 1980

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*48656-119