Corr by WRD staff

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WALL 51250

1/11/2015

WELL I.D. LABEL# L 115394
START CARD # 211115
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name JOANNE Last Name BAIRD
Company A W AND LOUISE SCOTT TRUSTS
Address PO BOX 428
City WALLOWA State OR Zip 97885

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 125.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	22	Bentonite	0	10	11	S
8	22	125			Calculated	4.56	
			Cement	10	22	6	S
					Calculated	3.22	

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[X] Other POURED BENTONITE
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	2	123	.250	(•)	( )	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 118
Temp casing [X] Yes Dia 10 From 0 To 18

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
40		120	1

Temperature 49 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County WALLOWA Twp 1.00 N N/S Range 43.00 E E/W WM
Sec 32 NE 1/4 of the SW 1/4 Tax Lot 8700
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(•) Street address of well ( ) Nearest address
82012 HWY 82

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			[ ]	
Completed Well	11/30/2014		[ ]	32

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 9.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11/30/2014	9	12	20		[ ]	4
11/30/2014	112	125	40		[ ]	35
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
Top Soil	0	4
Brown Clay & Gravels	4	112
Gravels & Sands	112	125

Date Started 11/28/2014 Completed 11/30/2014

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1640 Date 1/11/2015

Signed JEFF STOFFEL (E-filed)

Contact Info (optional) Jeff Stoffel

WATER SUPPLY WELL REPORT - continuation page

WALL 51250

1/11/2015

WELL I.D. LABEL# L	115394
START CARD #	211115
ORIGINAL LOG #	

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

Water Quality Concerns

From	To	Description	Amount	Units

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

(11) WELL LOG

Material	From	To

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)

Comments/Remarks