STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

Well 649

NOV 15 1991

25/43E-10

(START CARD) # 33600

(1) OWNER:

Well Number: WATER F-

Name Don Hubbard

Address 65714 Getling Rd.

City Enterprise State OR Zip 97828

(2) TYPE OF WORK:

☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☑ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☐ Domestic ☑ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☑ Depth of Completed Well 300 ft.

Explosives used Yes ☐ No ☑ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	67	Cement	0	67	30 sacks
8"	67	200				
6"	200	300				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	67	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 67

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30		300	1 hr.

Temperature of water 50 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Wallowa Latitude Longitude

Township 2S N or S. Range 43E E or W. WM.

Section 10 ¼ ¼

Tax Lot 1086 Lot Block Subdivision

Street Address of Well (or nearest address) Lostine, OR

(10) STATIC WATER LEVEL:

79 ft. below land surface. Date 10-21-91

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 263

From	To	Estimated Flow Rate	SWL
263	300	30	79

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Brown clay soil	0	1	
Brown clay with large rocks + boulders	1	60	
Gray basalt very hard	60	263	
Gray basalt, med. hard	263	300	WB

Date started 10-18-91 Completed 10-21-91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief. WWC Number 1218

Signed Patrick Wallace Date 11-6-91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88