WASC 51022

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 43353
START CARD # W 134209

(1) LAND OWNER Well Number #3
Name STAN ASHBROOK
Address 75 HIMRICH ST.
City DUFUR State OR Zip 97021

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☒ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 132 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	Material	SEAL From	To	Sacks or pounds
10"	0	19½	CEMENT	0	19½	23
6"	19½	132				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other PRESSURE PUMPED FROM BOTTOM
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1½	19½	0.250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
10	100%	132	1 hr.

Temperature of water 55 Depth Artesian Flow Found 123
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County WASCO Latitude Longitude
Township 1 S N or S Range 13 E E or W. WM.
Section 36 SW 1/4 SW 1/4
Tax Lot 100 Lot 40 Block Subdivision
Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:
ft. below land surface. Date
Artesian pressure 10 lb. per square inch Date 1-16-02

(11) WATER BEARING ZONES:
Depth at which water was first found 6'

From	To	Estimated Flow Rate	SWL
123	132	10	FLOWING

(12) WELL LOG:
Ground Elevation 1100

Material	From	To	SWL
SOIL	0	6	
GREY BASALT	6	123	
BLACK BASALT WB	123	132	FLOWING

RECEIVED
JAN 22 2002
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 1-8-02 Completed 1-16-02

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1782
Signed Date 1-16-02

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER