WASC 51819

WASC 51819

11-06-2010

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL LABEL # L 98128

START CARD # 1011274

(1) LAND OWNER

Owner Well I.D.

First Name FORREST Last Name MAXWELL
Company
Address PRICE RD.
City WAMIC State OR Zip 97063

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)

Depth of Completed Well 95.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/ lbs
10	0	20	Bentonite	0	20	15	S
8	20	95					

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Pour dry, hydrate
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(●)	( )	6	[X]	2	18	.25	(●)	( )	[X]	[ ]
( )	(●)	4.5	[ ]	5	95	.25	( )	(●)	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method Drilled
Screens Type Material

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner		85	95	.5	.5	40	4.5

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump (●) Bailer ( ) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
40	100		1

Temperature 58 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Wasco Twp 4.00 S N/S Range 12.00 E E/W WM
Sec 11 NE 1/4 of the SW 1/4 Tax Lot 100
Tax Map Number Lot
Lat 45 ° 14 ' 549 " DMS or DD
Long -121 ° 16 ' 573 " DMS or DD
( ) Street address of well ( ) Nearest address

PRICE RD.
WAMIC, OR 97063

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Predeepening				
Completed Well	09-10-2010			60

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 80

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
09-08-2010	85	95	40			60

(11) WELL LOG

Ground Elevation 1,817

Material	From	To
Boulders and top soil	0	5
Boulders and brown clay	5	9
Sandstone, coarse brown	9	35
Sandstone, fine brown	35	60
Sandstone, coarse brown	60	80
Pumice, white	80	90
Pumice, white and sand	90	95

RECEIVED
DEC 16 2010
WATER RESOURCES DEPT
SALEM, OREGON

Date Started 08-31-2010 Completed 09-10-2010

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date
Electronically Filed
Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1821 Date 11-06-2010
Electronically Filed
Signed MICHAEL BYRD (E-filed)
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK