OCT 14 1987

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

WASH
010414

1S/2W-30

(1) OWNER:
Well Number:
Name Barbara Steel
Address 17730 SW Bunker Oak Rd
City Beaverton State Or Zip 97006

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☑ Depth of Completed Well 165 ft.
Explosives used Yes ☐ No ☑ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	35	Cement	0	35	11 sacks
6	35	165				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	43	1/4	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	15	165	160 Pack	☐	☑	☐	☐
					☐	☐	☐	☐

Perf location of shoe(s) Drive shoe 43 ft

(7) PERFORATIONS/SCREENS:
☑ Perforations Method drill
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
140	165		50	1/2		☐	☐
						☐	☑
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40		145	1 hr.

Temperature of water 55 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Wash Latitude ' " Longitude ' "
Township 1S N or S, Range 2W E or W, WM.
Section 30 ¼ ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address)
Berkalter Rd.

(10) STATIC WATER LEVEL:
105 ft. below land surface. Date 9-16-87
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 150

From	To	Estimated Flow Rate	SWL
150	165	40	105

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Brn soil	0	2	
Brn clay - Boulders	2	30	
Brn sandstone	30	150	
Fractured sandstone gravel W.B.	150	165	105

Date started 9-15-87 Completed 9-16-87

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 711
Signed Joseph Trussell Date 9-16-87

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86