WASH 61221

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 69632
START CARD # 166602

(1) LAND OWNER Well Number
Name JAMES & SHIRLEY LEEK
Address 22164 SW LABEAU RD.
City SHERWOOD State OR Zip 97140

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 1000 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
		SEAL	NOT DISTURBED			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
~~Casing~~	8"	+1	953.250		☒	☐	☒	☐
	7"	941	954.250		☒	☐	☒	☐
LINER	7"	954	994.250		☒	☐	☒	☐
	6"	994	1000.250		☒	☐	☒	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None J-Hook lock @ 941'
Final location of shoe(s) Fig.K-Packer @ 943

(7) PERFORATIONS/SCREENS:
☐ Perforations Method Johnson Screen
☒ Screens Type Material Stainless Steel

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
954	994	.040		8"	Tele	☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
120		640	1 hr.
80		535	"
75		510	"

Temperature of water 54°F Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County WASHINGTON Latitude Longitude
Township 2S N or S Range 2W E or W. WM.
Section 26 NW 1/4 NW 1/4
Tax Lot 1100 Lot Block Subdivision
Street Address of Well (or nearest address)
22164 SW LABEAU RD., SHERWOOD, OR

(10) STATIC WATER LEVEL:
368 ft. below land surface. Date 05/20/04
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found N/A

From	To	Estimated Flow Rate	SWL
950	992	120 gpm	368

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Well repair			
Existing 10" well cleaned out			
to the bottom	0	1000	368
Installed 8" liner &			
40 ft. screen assembly			
Screen assembly set on			
bottom & 8" liner pulled back			
to 953'			
8" secured to top of 10" casing			
Well redeveloped & tested			

RECEIVED
MAY 25 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 05/20/04 Completed 05/21/04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 1492
Signed Mel Bigsby Date 05/21/04

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 573
Signed Date 05/21/04

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER