WASH 63425

RECEIVED

DEC 23 2005

WATER RESOURCES DEPT
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L N/A

START CARD # 184263

Instructions for completing this report are on the back of this form.

(1) LAND OWNER Well Number _____
Name Emerald Development Co. Inc.
Address 820 S.W. 173rd. Ave
City Beaverton State Or Zip 97006

(2) TYPE OF WORK ☐ New Well
☐ Deepening ☐ Alteration (repair/recondition) ☑ Abandonment ☐ Conversion

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☑ Other _____

(4) PROPOSED USE
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other _____

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☑ No
Depth of Completed Well _____ ft.
Explosives used: ☐ Yes ☑ No Type _____ Amount _____

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
6	0	28	Cement	0	28	16 sacks

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other _____
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"OD	+1	28	.188	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS
☐ Perforations Method _____
☐ Screens Type _____ Material _____

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time

Temperature of water _____ Depth Artesian Flow Found _____
Was a water analysis done? ☐ Yes By whom _____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☑ Muddy ☐ Odor ☐ Colored ☐ Other _____
Depth of strata: _____

(9) LOCATION OF WELL (legal description)
County Washington
Tax Lot 800 Lot _____
Township 1S N or S Range 1W E or W WM
Section 6 SW 1/4 NE 1/4

Lat ___°___'___" or _____.____ (degrees or decimal)
Long ___°___'___" or _____.____ (degrees or decimal)

Street Address of Well (or nearest address) _____
Gray Oak Lot 40 S.W. 173rd Ave Beaverton

(10) STATIC WATER LEVEL
6 ft. below land surface. Date 12-15-05
_____ ft. below land surface. Date _____
Artesian pressure _____ lb. per square inch Date _____

(11) WATER BEARING ZONES
Depth at which water was first found _____

From	To	Estimated Flow Rate	SWL

(12) WELL LOG Ground Elevation _____

Material	From	To	SWL
Filled bore with cement grout			
0-28, attempt to pull casing			
unsuccessful casing pulled in			
half @ -8' level.			

Date Started 12-15-05 Completed 12-15-05

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number _____ Date _____

Signed _____

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1266 Date 12/22/05

Signed _____

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004