WASH 64128

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 53611
START CARD # 168048

(1) LAND OWNER Well Number
Name DALE & DENISE JUENEMANN
Address 1847 PRIMEROSE LANE
City FOREST GROVE State OR Zip 97116

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 240' ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	144	BENTONITE	0	50	1250 LBS
10	0	144	BENTONITE	50	64	400 LBS
10	0	144	PORT. CEMENT	64	144	2250 LBS
6	144	240				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other CEMENT PUMPED - BENTONITE 3/8 POURED DRY
Backfill placed from 50 ft. to 64 ft. Material 3/8 BENTONITE
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1-10"	144.6	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
				SDR	☐	☐	☐	☐
Liner:	4"	120	240	26	☐	☒	☒	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) 144-6

(7) PERFORATIONS/SCREENS:
☒ Perforations Method CIRCULAR SAW
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
220	240	1/8 X 5	123			☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
25		220	2 hr.

Temperature of water 55° Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☒ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☒ Other IRON
Depth of strata: 78-110

(9) LOCATION OF WELL by legal description:
County WASH Latitude Longitude
Township 2-N ~~N or S~~ Range 3-W ~~E or~~ (W) ~~WM.~~
Section 15 NW 1/4 NW 1/4
Tax Lot 906 Lot Block Subdivision
Street Address of Well (or nearest address) 36060 N.W THREE CEDAR LANE N. PLAINS OR. 97133

(10) STATIC WATER LEVEL:
132 ft. below land surface. Date 13-JUNE-06
Artesian pressure — lb. per square inch Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 78

From	To	Estimated Flow Rate	SWL
78	110	3 GPM	53
140	220	27 GPM	132

(12) WELL LOG:
Ground Elevation Aprox 400

Material	From	To	SWL
TOPSOIL BROWN	0	1	
CLAY RED BROWN	1	65	
CLAYEY BROWN DECOMPOSED	65	78	
ROCK SOFT			
BASALT BLACK HARD	78	79	
DECOMPOSED BROWN BASALT	79		53
-W- CLAY LAYERS RED		110	
CLAY - WHITE TAN RED	110	127	
CLAYSTONE BLUE GREY	127		132
-W- FRACTURED LAYERS		240	

RECEIVED
JUN 23 2006
WATER RESOURCES DEPT
SALEM, OREGON

Date started 6 JUNE 2006 Completed 13-JUNE-2006

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed JON [signature] WWC Number 1538 Date 13-JUNE-06

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed Bert Dreibelbis WWC Number 563 Date 6-14-06

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER