STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

WASH 83738
7/30/2026

WELL I.D. LABEL# L 157668
START CARD # 1082462
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name Last Name
Company WASHINGTON COUNTY
Address 155 N FIRST AVENUE
City HILLSBORO State OR Zip 97124

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [X] Other BUCKET AUGER

(4) PROPOSED USE

[ ] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [X] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [X] (Attach copy)
Depth of Completed Well 40.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
36	0	40	Bentonite Chips	0	5	2250	P
					Calculated	1938.62	
					Calculated		

Seal placement method: [ ] A [ ] B [ ] C [ ] D [ ] E [X] Other: POURED AND PROBED
Backfill placed from ft. to ft. Material
Filter pack from 5 ft. to 40 ft. Material PEA GRAVEL Size 1/8-1/4
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/8/2026 Begin Time 09 40

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	12	X	2	40	SDR21	PL	X			

Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type PVC Factory Slotted Material SDR21

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Screen	Casing	12	20	40	.2			Pipe Size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature 56 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 90 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County WASHINGTON Twp 1.00 S N/S Range 1.00 W E/W WM
Sec 4 NE 1/4 of the SW 1/4 Tax Lot 3700
Tax Map Number Lot
Lat ° ' " or 45.50947000 DMS or DD
Long ° ' " or -122.82082000 DMS or DD
( ) Street address of well (•) Nearest address
SW FAR VISTA ST AND SW WALKER RD BEAVERTON, OR 97006.

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/8/2026			11

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/8/2026	11	40	0.1			11

(11) WELL LOG

Ground Elevation 188.12 FT

Material	From	To
Top Soil	0	2
Brown Soil w/Silt Seams	2	18
Blue Clay w/Silt Seams	18	40

Construction
Begin Date 6/9/2026 Begin Time 09 20 End Date 7/8/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2043 Date 7/30/2026

Signed ZACHARY NEIGEL (E-filed)
Drilling Company: Glacier Drilling and Dewatering

WATER SUPPLY WELL REPORT - continuation page

WASH 83738

7/30/2026

WELL I.D. LABEL# L 157668
START CARD # 1082462
ORIGINAL LOG #

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
					Calculated		
					Calculated		
					Calculated		
					Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

WASH 83738

7/30/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.50947000 Datum: WGS84
Longitude: -122.82082000
Township/Range/Section/Quarter-Quarter Section:
WM1.00S1.00W4NESW
Address of Well:
SW FAR VISTA ST AND SW WALKER RD BEAVERTON, OR 97006.

Well Label: 157668

Printed: July 30, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor