Amd 8/11/2026

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

WASH 83747
8/2/2026

WELL I.D. LABEL# L
START CARD # 1083049
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name STEVE Last Name MCCOY
Company
Address 15410 SW BRIGHTON WAY
City BEAVERTON State OR Zip 97007

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☒ Other UNDER-REAMING

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☒ Other OLD WELL

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 180.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	180	Cement w/5% Bentonite	0	40	12	S
					Calculated	12	
			Bentonite Chips	40	180	60	S
					Calculated	60	

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: ABANDONMENT
Backfill placed from ____ ft. to ____ ft. Material ____
Filter pack from ____ ft. to ____ ft. Material ____ Size ____
Explosives used: ☐ Type ____ Amount ____
Seal Placement Begin Date 7/30/2026 Begin Time 12 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount 60.00 Sacks Actual Amount 60.00 Sacks

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	☒	2	40	0.250	ST		☒	OTH.	40

Temp casing ☐ Yes Dia ____ From + ☐ ____ To ____

(7) PERFORATIONS/SCREENS

Perforations Method Mills Knife - 4 Perforations Per Foot
Screens Type ____ Material ____

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	0	40	.25	2	160	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature 52 °F Lab analysis ☐ Yes By ____
Water quality concerns? ☐ Yes (describe below) TDS amount 250 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County WASHINGTON Twp 1.00 S N/S Range 1.00 W E/W WM
Sec 20 SW 1/4 of the NE 1/4 Tax Lot 11400
Tax Map Number ____ Lot ____
Lat ° ' " or 45.46945775 DMS or DD
Long ° ' " or -122.83578209 DMS or DD
○ Street address of well ◉ Nearest address
15410 SW BRIGHTON WAY, BEAVERTON, OR 97007

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	7/30/2026		☐	85
Completed Well			☐	

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found ____

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 287.47 FT

Material	From	To
Cement Grout w/ some Bentonite Gel	0	40
Bentonite Chips	40	180

Construction Begin Date 7/30/2026 Begin Time 07 45 End Date 7/30/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number ____ Date ____

Signed ____

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2108 Date 8/2/2026

Signed DUSTIN HUDDLESTON (E-filed)
Drilling Company: NWR Consulting

WATER SUPPLY WELL REPORT - continuation page

WASH 83747

8/2/2026

WELL I.D. LABEL# L	
START CARD #	1083049
ORIGINAL LOG #	

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#

Comments/Remarks

Abandoned 180ft Water Well with 40ft of 6-inch diameter Steel Casing. 6-inch Open Hole Below. No record of well. Perforated casing with Mills Knife. Backfilled Open Hole with Bentonite Chips. Injected Cement Grout for the section of Perforated Steel Casing. The existing casing was previously cement grouted in w/ a 12-inch annulus.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

WASH 83747

8/2/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.46945775 Datum: WGS84
Longitude: -122.83578209
Township/Range/Section/Quarter-Quarter Section:
WM1.00S1.00W20SWNE
Address of Well:
15410 SW BRIGHTON WAY, BEAVERTON, OR 97007

Startcard: 1083049

Printed: August 2, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor