4

11S/22E/32CC
29106

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

WHEE 21

(START CARD) # 11

(1) OWNER:
Well Number: 0165
Name Patrick C. Perry
Address P.O. Box 218
City Mitchell State Or Zip 97750

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 80 ft.
Explosives used Yes ☐ No ☒ Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	Bentonite	0	8	6 sacks
6	18	80	—			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Tremie pipe
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	47	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	NONE				☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting torch
☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
27	47	1/16x6	80			☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30	35'		1 hr.

Temperature of water 60 Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Wheeler Latitude — Longitude —
Township 11 N or S Range 22 E or W. WM.
Section 32 S.W. ¼ SW ¼
Tax Lot 1401 Lot — Block — Subdivision —
Street Address of Well (or nearest address) Mile post 68 Hwy 26E. Mitchell, Or

(10) STATIC WATER LEVEL:
25 ft. below land surface. Date 7-19-91
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found —

From	To	Estimated Flow Rate	SWL
28	35	3 GPM	25
75	80	27 GPM	25

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
Top Soil	0	5	
Clay	5	28	
Brown C. Claystone	28	35	25
C. Claystone	35	75	25
Brown Claystone	75	80	25

RECEIVED
JUL 30 1991
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7-18-91 Completed 7-19-91

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number —
Signed 7-18-91 Date —

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 444
Signed Charlie Fox Date 7-19-91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88