WHEE 50306

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 57118
START CARD # W152476

(1) LAND OWNER Well Number L 57118
Name Rockey Goodell
Address 23193 Winlock LN
City Fossil State Ore Zip 97830

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 400 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	GL	-25	Bentonite	GL	-25	30 sacks

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other pour and Tamped
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	-29	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	-6	-400		☐	☒	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Sawed
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
-340	-400	1/8	90			☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
4.5 to 5	300 FT		1 hr.

Temperature of water 51° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Wheeler Latitude Longitude
Township 8 S N or S Range 24 E E or W. WM.
Section 13 NE 1/4 NW 1/4
Tax Lot 100 Lot Block Subdivision
Street Address of Well (or nearest address) 23360
Winlock LN Fossil Ore 97830

(10) STATIC WATER LEVEL:
50 ft. below land surface. Date 5-20-05
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found -380

From	To	Estimated Flow Rate	SWL
-380	-400	4.5 TO 5 GPM	-50

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Dirt + rock	GL	-10	
Green claystone	-10	-20	
Brown " "	-20	-55	
Green " "	-55	-75	
Gray " "	-75	-85	
Brown " "	-85	-95	
Gray " "	-95	-185	
Green " "	-185	-380	
Green & white " "	-380	-400	-50

RECEIVED
JUN 03 2005
WATER RESOURCES DEPT
SALEM, OREGON

Date started 05-01-05 Completed 05-30-05

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1729
Signed Shawn D Davis Date 05-21-05

DRAFT DRAFT DRAFT DRAFT

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER