OCT 23 1990 #16

STATE OF OREGON WATER RESOURCES DEPT. SALEM, OREGON

WATER WELL REPORT
(as required by ORS 537.765)

Yamh 142

35/4W/30

(START CARD) # 19892

(1) OWNER:
Well Number: 668

Name Alvin & Carol Roy

Address 10900 N.W. Fircrest Rd.

City Carlton State OR Zip 97111

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 225 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
9 7/8	0'	40	Cement	0'	40'	10 Sacks
6"	40'	225'				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1'	41'	.025	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	-2'	225'	160#	☐	☒	Glued	☐
					☐	☐	☐	☐

Final location of shoe(s) 41'

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Grinding Wheel

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
145'	165	10x1/4	18			☐	☒
165'	195'	10x1/4	27			☐	☒
215'	225'	10x1/4	9			☐	☒
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
35 GPM		225'	1 hr.

Temperature of water 56° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:
County Yamhill Latitude ' " Longitude ' "

Township 3-S N or S, Range 4-W E or W, WM.

Section 30 ¼ ¼

Tax Lot 1000 Lot Block Subdivision

Street Address of Well (or nearest address) 10900 N.W. Fircrest, Road, Carlton, OR 97111

(10) STATIC WATER LEVEL:
40 ft. below land surface. Date 10/3/90

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 50'

From	To	Estimated Flow Rate	SWL
50'		5 GPM	n/a
60'		10 GPM	n/a
80'		10 GPM	n/a
130'		10 GPM	n/a

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Top Soil	0	2	
Sticky Yellow Clay	2	35	
Hard Gray Shale	35	80	
Hard Gray Sandrock	80	90	
Hard Gray Shale	90	125	
Hard Gray Sandrock w/ inner beds of Shale	125	155	
Hard Gray Sandrock	155	225	

Date started 9/28/90 Completed 10/3/90

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 645

Signed Date 645

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88