RECEIVED
JUN 16 1986
WATER RESOURCES DEPT
SALEM, OREGON

Yamh 418

3s/4W-13dD

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(1) OWNER:
Owner's Well Number
Name Shelley Dalton
Address 13246 STAG Hollow Rd.
City Yamhill State Ore. Zip 97148

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 105 ft.
Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10 1/2	0	18	Cement	0	18	6 SACKS

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☒ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	18	160	☐	☒	☐	☐
Liner:	4	5	105	160	☐	☒	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Electric Drill
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
35	105	5/8	100	Circular		☐	☒

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
Air 6		105	½ hr
Pump 6	100		1 hr
			1 hr.

Temperature of water 53 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom No
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other No
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Yamhill Latitude ' " Longitude ' "
Township 3S N or S, Range 4W E or W, WM.
Section 13 SE ¼ NW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:
22 ft. below land surface. Date June 2 86
Artesian pressure lb. per square inch. Date

(11) WELL LOG:
Ground elevation 200 Ft.

Material	From	To	WB?	SWL
Topsoil	0	2		
Brown Decomposed Clay	2	10		
Hard Gray Shale	10	35		
Firm Gray Shale	35	56		
(Unstable) Gray Shale Caving. (Water Bearing)	56	105		

Date started May 30 Completed ~~May~~ June 2 86

(unbonded) Water Well Constructor Certification:
I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed NA Date

(bonded) Water Well Constructor Certification:
I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.
Signed Randall L. Wilcox Date June 3 86
Company WILCOX DRILLING Co. Job No.

9809C 10/85