RECEIVED 2S 3W 28BC

YAMH 50140

MAY 16 1996

WATER RESOURCES DEPT. SALEM, OREGON

STATE OF OREGON WATER SUPPLY WELL REPORT

(as required by ORS 537.765)

(START CARD) # 82636

Instructions for completing this report are on the last page of this form

(1) OWNER: Well Number 925-96

Name JYN/ Loacker

Address 6135 SW Mills St

City Portland State Or Zip 97221

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger

[ ] Other

(4) PROPOSED USE:

[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation

[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval [ ] Yes [X] No Depth of Completed Well 420 ft.

Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0'	39'	Bentonite	0'	39'	15 Sacks
6"	39'	420				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E

[ ] Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1'	39'	.25	X		X	
Liner:	4"	-5'	420'	160#	X	X	X	

Final location of shoe(s) 39'

(7) PERFORATIONS/SCREENS:

[X] Perforations Method Grinding Wheel

[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
320'	330'	¼x10"	9				X
350	380'	¼x10"	27				X

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
2 GPM		420'	1 hr.

Temperature of water 54° Depth Artesian Flow Found

Was a water analysis done? [ ] Yes By whom

Did any strata contain water not suitable for intended use? [ ] Too little

[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Yamhill Latitude Longitude

Township 2-S N or S Range 3-W E or W. WM.

Section 28 SW 1/4 NW 1/4

Tax Lot 1600 Lot Block Subdivision

Street Address of Well (or nearest address) Dopp Rd, Newberg, OR 97132

(10) STATIC WATER LEVEL:

140' ft. below land surface. Date 4/15/96

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 230'

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
Top Soil	0	1	
Yellow Brown Sandy Clay	1	18	
Soft Gray Sandy Shale	18	30	
H Gray Sandy Shale	30	95	
H Gray Shale	95	230	
H Lt. Gray Sandrock	230	240	
H Gray Shale	240	270	
H Dark Gray Shale	270	420	140'

RECEIVED MAR 25 1997 WATER RESOURCES DEPT SALEM, OREGON

Date started 4/9/96 Completed 4/15/96

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed [signature] Date 5/9/96

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 645

Signed [signature] Date 5/9/96

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER