RECEIVED

YAMH 50141

MAY 16 1996

WATER RESOURCES DEPT. SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) # 82638

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 927-96

Name Michael Peters
Address 14411 SE 152nd Dr
City Clackamas State OR Zip 97015

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:

[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval [ ] Yes [X] No Depth of Completed Well 285 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0'	79'	Cement & Bentonite	0'	79'	21 Sacks
6"	79'	285'				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1'	79'	.25	X		X	
Liner:								

Final location of shoe(s) 79'

(7) PERFORATIONS/SCREENS:

[ ] Perforations Method
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30 GPM		285'	1 hr.

Temperature of water 55° Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:

County Yamhill Latitude 45° 18' 18.798" Longitude W123.021'
Township 3-S N or S Range 3-W E or W. WM.
Section 27 1/4 1/4
Tax Lot 1800 Lot Block Subdivision
Street Address of Well (or nearest address) 19990 Fairview Dr., Dundee, OR 97115

(10) STATIC WATER LEVEL:

155' ft. below land surface. Date 4/28/96
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 185'

From	To	Estimated Flow Rate	SWL
185'		4 GPM	n/a
270'	285'	30 GPM	155'

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
Top Soil	0	2	
Brown/Red Clay	2	8	
MH Brown Basalt	8	12	
Soft Brown Decomposed Basalt	12	35	
MH Brown Decomposed Basalt	35	65	
H Gray Basalt	65	255	
Hard Gray/Brown Basalt	255	270	
H Gray Basalt	270	285	155'

RECEIVED
JUL 10 1996
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 4/25/96 Completed 4/28/96

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 645
Signed Date 5/2/96

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER