RECEIVED

OCT - 8 1997

WATER RESOURCES DEPT.
SALEM, OREGON

YAMH 50802

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) #

(1) OWNER: Well Number

Name Delbert Hayes

Address 17901 NE Baker Trail Lane

City Newberg State OR Zip 97132

(2) TYPE OF WORK:

[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD:

[X] Rotary Air [ ] Rotary Mud [ ] Cable

[ ] Other

(4) PROPOSED USE:

[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation

[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval [ ] Yes [X] No Depth of Completed Well ft.

Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	56	Cement	0	56	20 SKS

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E

[ ] Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	293	.25	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

[ ] Perforations Method

[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
Trace	115	400	1 hr.

Temperature of Water 53 Depth Artesian Flow Found

Was a water analysis done? [ ] Yes By whom

Did any strata contain water not suitable for intended use? [ ] Too little

[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Yamhill Latitude Longitude

Township 3S N or S. Range 3W E or W. WM.

Section 2 SW ¼ NE ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:

285 ft. below land surface. Date 9/18/95

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 318

From	To	Estimated Flow Rate	SWL
318	333	Trace	

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Top Soil	0	1	
Yellow Clay	1	18	
Yellow Shale	18	70	
Brown Shale	70	342	
Blue Shale	342	400	

Date started 8/12/91 Completed 9/18/95

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 184

Signed Theodore Schulze Date 9-24-97

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91