STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

yamh 51029

RECEIVED
MAY 29 1998
WATER RESOURCES DEPT.
SALEM, OREGON

(START CARD) # 16886 16866

(1) OWNER: Well Number L20006
Name James Ruff
Address 21005 NE Hwy 240
City Newberg State OR Zip 97132

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 71 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	70	Bentonite	18	19	1 sk
			Cement	7	18	8 sks
			Bentonite	0	7	6 sks

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Gravel placed from 19 ft. to 70 ft. Size of gravel 3/8

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	70	.25	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[X] Perforations Method Torch
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
~~50~~	~~52~~					[ ]	[ ]
52	69	1/8	20			[X]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40	44	70	1 hr.

Temperature of Water 52 Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Yamhill Latitude Longitude
Township 3S N or S. Range 3W E or W. WM.
Section 11 SE ¼ SW ¼
Tax Lot Fin R3311CD00900 Block Subdivision
Street Address of Well (or nearest address) Same

(10) STATIC WATER LEVEL:
17 ft. below land surface. Date 4/27/98
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
49	60	2	
60	66	38	

(12) WELL LOG:
Ground elevation 190

Material	From	To	SWL
Top Soil	0	1	
Brown Stoney Soil	1	5	
Gray Clay	5	10	
Stoney Gray Clay	10	16	
Blue Clay	16	29	
Blue Shale	29	42	
Stoney Blue Clay	42	49	
Gray Sand & Stone Mix	49	60	
Broken Brown Rock	60	66	
Stoney Blue Clay	66	70	

RECEIVED
JUL 15 1998
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 8/15/97 Completed 4/27/98

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 184
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 184
Signed Theodore Mikkelsen Date 4-27-98

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91