REYAMH 52474

FEB 27 2001

WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 42710
START CARD # 112809

(1) OWNER: Well Number 01-528
Name MARK & Cindy MARTIN
Address 2000 Nugget Ln.
City Newberg State OR Zip 97132

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [X] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 120 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	23	Bent	21	23	2 sacks
			Cement	0	21	9 sacks
6	23	120				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other Poured Bent chips in Bottom Annulus
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	119	250	X		X	
Liner:								

Final location of shoe(s) 119' 4"

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
35		OFF BOTTOM	1½ hr.

Temperature of water 52 Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Yamhill Latitude Longitude
Township 2S N or S Range 3W E or W. WM.
Section 34 SW 1/4 NE 1/4
Tax Lot 2334 Lot 400 Block Subdivision
Street Address of Well (or nearest address) 19040 Kings Grade Newberg

(10) STATIC WATER LEVEL:
21 ft. below land surface. Date 2/5/01
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 119

From	To	Estimated Flow Rate	SWL
119	120	35	21

(12) WELL LOG:
Ground Elevation 750'

Material	From	To	SWL
Broken Rock & Red Clay	1	12	
Broken Rock	12	120	21

Date started 7/11/01 Completed 2/5/01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 703
Signed Tom Bryant Date 2/5/01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER