RECEIVED YAMH 52478

MAR 0 5 2001

WATER RESOURCES DEPT
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 42709
START CARD # 112810

(1) OWNER: Well Number 01-529
Name Sharon Eaton
Address 28440 NE Wilsonville Rd
City Newberg State OR Zip 97132

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 198 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	22	Cement/Bent			10 Bags
8	22	135	Cement			21 Bags
6	135	198				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other Poured Bentonite Chips 0-14'
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	139	250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:	4	8	198	160	[ ]	[X]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s) 139.5

(7) PERFORATIONS/SCREENS:
[X] Perforations Method Skill Saw
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
189	197	6	30	1/8		[ ]	[X]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
65	off bottom	195	1 hr.
40		165	1 hr

Temperature of water 51° Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Yamhill Latitude Longitude
Township 3S N or S Range 3W E or W. WM.
Section 23 SE 1/4 NE 1/4
Tax Lot 2323 Lot 3600 Block Subdivision
Street Address of Well (or nearest address) Hidden Springs Rd

(10) STATIC WATER LEVEL:
74 ft. below land surface. Date 2/24/01
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 187

From	To	Estimated Flow Rate	SWL
187	198	65	74

(12) WELL LOG:
Ground Elevation 300'

Material	From	To	SWL
Topsoil	0	2	
Clay Red	2	48	
Clay Brw	48	105	74
Clay Brw w/Decomp Rock	105	135	
Rock Broken Weath	135	184	
Clay White	184	186	
Rock Fractured	186	198	

Date started 2/19/01 Completed 2/24/01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 793
Signed Tom Bryant Date 2/24/01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER