RECEIVED YAMH 52495

MAR 2 6 2001

WATER RESOURCES DEPT. SALEM, OREGON

Yamh 52495

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 42712
START CARD # 112811

(1) LAND OWNER Well Number 01-531
Name Rick Arnold
Address 1309 NE 16th
City McMinnville State OR Zip 97128

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 298 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	20	Bent	0	20	10 sks
6	20	298				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Poured & Probed
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	21	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
				160	☐	☐	☐	☐
Liner:	4	4	298	~~250~~	☐	☒	☒	☐
					☐	☐	☐	☐

Drive Shoe used ☒ Inside ☐ Outside ☐ None
Final location of shoe(s) 21 1/2

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Skill Saw
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
278	298	6"	30	1/8		☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
35		off bottom	1 hr.
35		278	

Temperature of water 51° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Yamhill Latitude Longitude
Township 3S N or S Range 5W E or W. WM.
Section 12 SE 1/4 NE 1/4
Tax Lot 3407 Lot 890 Block Subdivision
Street Address of Well (or nearest address) Rocky Ford Rd & Moores Valley Rd Yamhill

(10) STATIC WATER LEVEL:
43 ft. below land surface. Date 3/15/01
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 288

From	To	Estimated Flow Rate	SWL
288	298	35	43

(12) WELL LOG:
Ground Elevation 600'

Material	From	To	SWL
Topsoil	0	1	
Clay Brw	1	16	
Claystone Gray	16	42	
Sandstone Brn	42	47	
Sandstone Gray	47	59	
Claystone Gray	59	288	
Rock Gray	288	292	
Slate Black	292	296	
Claystone Gray	296	298	

Date started 3/13/01 Completed 3/15/01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 703
Signed Tom Bryant Date 3/15/01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER