YAMH 53756

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 65894
START CARD # 143291

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number W04-583
Name Henry Waizel
Address 12321 NE Hendricks Rd
City Carlton State OR Zip 97111

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 208 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	37	Bentchips	0	37	17 Sacks
6	37	208				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured Probed
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+3	37	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4	9	208	160	☐	☒	☒	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☒ Outside ☐ None
Final location of shoe(s) 37.5

(7) PERFORATIONS/SCREENS:
☒ Perforations Method SKILL Saw
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
188	208	6"	20	5/8		☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
12	200	200	1 hr.

Temperature of water 51° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Yamhill Latitude Longitude
Township 3 S N or S Range 3 W E or W. WM.
Section 18 NE 1/4 SE 1/4
Tax Lot 3318 Lot 00900 Block Subdivision
Street Address of Well (or nearest address) 12321 Hendricks Rd. Carlton OR

(10) STATIC WATER LEVEL:
ft. below land surface. Date
Artesian pressure 47 lb. per square inch Date 5/17/04

(11) WATER BEARING ZONES:
Depth at which water was first found 192

From	To	Estimated Flow Rate	SWL
192	208	12	

(12) WELL LOG:
Ground Elevation 240

Material	From	To	SWL
Topsoil	0	2	
Clay Brw	2	19	
Claystone Gray	19	182	
Sandstone Gray	182	208	+2

RECEIVED
MAY 19 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 4/28/04 Completed 4/30/04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 703
Signed Tom Bryant Date 4/30/04

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER