YAMH 54373

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 53633
START CARD # 168034

(1) LAND OWNER Well Number
Name TERRY TAYLOR
Address P.O BOX 249
City NEWBERG State OR Zip 97305

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 57.6 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	30	BENTONITE	0	30	1400 LBS
10	30	39	CEMENT	30	39	325 LBS
6"	39	57.6				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other BENTONITE POURED DRY-CEMENT DUMP BAILER & PRESURED
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	38	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
				SDR	☐	☐	☐	☐
Liner:	4"	0	57.6	26	☐	☒	☒	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) 38'

(7) PERFORATIONS/SCREENS:
☒ Perforations Method CIRCULAR SAW
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
47	57	1/8X5	65			☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20 GPM	0		1 hr.

Temperature of water 55° Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County YAMHILL Latitude Longitude
Township 2-S N or S Range 3-W E or W. WM.
Section 26 SW 1/4 NE 1/4
Tax Lot 105 Lot Block Subdivision
Street Address of Well (or nearest address) 21720 NE LEWS LN. HILLSBORO OR 97123

(10) STATIC WATER LEVEL:
14 ft. below land surface. Date 25 MAR
Artesian pressure — lb. per square inch Date —

(11) WATER BEARING ZONES:
Depth at which water was first found EXISTING

From	To	Estimated Flow Rate	SWL
38	57.6	24 GPM	14

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
WELL RESEAL DUE			
TO BENTONITE IN			
WATER			

RECEIVED
APR 10 2006
WATER RESOURCES DEPT
SALEM, OREGON

Date started 21 MAR 06 Completed 25 MAR 2006

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 563
Signed Bert Dankersmink Date 6 April 06

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER