NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

Baker 13 Ale

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED APR 20 1978 WATER RESOURCES DEPT. SALEM, OREGON

State Well No. 10S/39E-15d
State Permit No.

(1) OWNER:
Name B.C. Wimp
Address 2307 Main St Baker, Oregon

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED:
Threaded ☐ Welded ☑
6" Diam. from +2 ft. to 160 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☑ Yes ☐ No.
Type of perforator used Torch
Size of perforations 1/4 in. by 6 in.
140 perforations from 140 ft. to 160 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: 10 gal./min. with ft. drawdown after hrs.
Compressor Test " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 51 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 10 sacks
How was cement grout placed? Pumped
Was a drive shoe used? ☑ Yes ☐ No Plugs Size; location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Baker Driller's well number
SW ¼ SE ¼ Section 15 T. 10S R. 39E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 125 ft.
Static level 40 ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing
Depth drilled 160 ft. Depth of completed well 160 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Top Soil	0	3	
Clay	3	80	
Shale	80	125	
Sandstone	125	160	

Work started 4-14 1978 Completed 4-18 1978
Date well drilling machine moved off of well 4-19 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] A Bond Jobe (Drilling Machine Operator) Date 4-20, 1978
Drilling Machine Operator's License No. 692

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Northwest Drilling (Person, firm or corporation) (Type or print)
Address Prairie City, Oregon
[Signed] A Bond Jobe (Water Well Contractor)
Contractor's License No. 582 Date 4-20, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119