BENT 55528

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

7/14/2017

WELL I.D. LABEL# L 124691
START CARD # 1034600
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name BRIAN Last Name BATESKY
Company
Address JUDY LANE
City MONROE State OR Zip 97456

(2) TYPE OF WORK

[X] New Well [] Deepening [] Conversion [] Alteration (complete 2a & 10) [] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [] Rotary Mud [] Cable [] Auger [] Cable Mud
[] Reverse Rotary [] Other

(4) PROPOSED USE

[X] Domestic [] Irrigation [] Community
[] Industrial/ Commericial [] Livestock [] Dewatering
[] Thermal [] Injection [] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [] (Attach copy)
Depth of Completed Well 125.00 ft.

BORE HOLE

Dia	From	To
10	0	38
6	38	125

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	38	18	S
		Calculated	17.34	
		Calculated		

How was seal placed: Method [] A [] B [] C [] D [] E
[X] Other POURED
Backfill placed from 0 ft. to 38 ft. Material BENTONITE CHIPS
Filter pack from ft. to ft. Material Size
Explosives used: [] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	()	6	[X]	2	38	.250	(•)	()	[X]	[]
()	(•)	4	[]	5	125	cl 160	()	(•)	[X]	[]
()	()		[]				()	()	[]	[]
()	()		[]				()	()	[]	[]
()	()		[]				()	()	[]	[]

Shoe [] Inside [] Outside [] Other Location of shoe(s)
Temp casing [] Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method skill saw
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	45	125	.125	6	120	

(8) WELL TESTS: Minimum testing time is 1 hour

() Pump () Bailer (•) Air () Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
75		124	1

Temperature 62 °F Lab analysis [] Yes By
Water quality concerns? [] Yes (describe below) TDS amount 111 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County BENTON Twp 14.00 S N/S Range 6.00 W E/W WM
Sec 26 NE 1/4 of the NW 1/4 Tax Lot 2200
Tax Map Number Lot
Lat ° ' " or 44.33130000 DMS or DD
Long ° ' " or -123.38490000 DMS or DD
() Street address of well (•) Nearest address
JUDY LANE MONROE, OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	5/26/2017			32

Flowing Artesian? [] Dry Hole? []

WATER BEARING ZONES Depth water was first found 91.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
5/26/2017	91	110	75			31

(11) WELL LOG

Ground Elevation

Material	From	To
brown clay	0	31
blue/grey sandstone	31	125

RECEIVED BY OWRD
AUG 21 2017
SALEM, OR

Date Started 5/25/2017 Completed 5/26/2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1960 Date 7/14/2017

Signed JACOB HOWELL (E-filed)
Contact Info (optional) 541-913-7896

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK. Form Version: