NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED AUG 26 1970 STATE ENGINEER SALEM, OREGON

# WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Bert 6882

State Well No. 14/5W-21+28

State Permit No.

**(1) OWNER:**
Name Skip Howlell
Address 751 Commercial st Monroe Oregon

**(2) TYPE OF WORK (check):**
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

**(3) TYPE OF WELL:**
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

**(4) PROPOSED USE (check):**
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

**(5) CASING INSTALLED:** Threaded ☐ Welded ☐
None" Diam. from Drilled ft. to Abandoned ft. Gage
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

**(6) PERFORATIONS:** Perforated? ☐ Yes ☐ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

**(7) SCREENS:** Well screen installed? ☐ Yes ☐ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

**(8) WATER LEVEL:** Completed well.
Static level ft. below land surface Date
Artesian pressure lbs. per square inch Date

**(9) WELL TESTS:** Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☐ No

**(10) CONSTRUCTION:**
Well seal—Material used
Depth of seal ft.
Diameter of well bore to bottom of seal in.
Were any loose strata cemented off? ☐ Yes ☐ No Depth
Was a drive shoe used? ☐ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

**(11) LOCATION OF WELL:**
County Benton Driller's well number
¼ ¼ Section 21-28 T. 14S R. 5W W.M.
Bearing and distance from section or subdivision corner
Monroe oregon wildwood Estates Lot #3

**(12) WELL LOG:** Diameter of well below casing
Depth drilled 120 ft. Depth of completed well ~~128~~ ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

| MATERIAL | From | To | SWL |
|---|---|---|---|
| orange clay | 0 | 35 | 0 |
| Grey volcanic Basalt | 35 | 120 | 0 |
| Completely Dry | | | |
| Abandoned well | | | |
| using Bent with | | | |
| cement plug on top | | | |

Work started 7-17 1970 Completed 7-21 1970
Date well drilling machine moved off of well 7-21 1970

**Drilling Machine Operator's Certification:**
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Charlie Eastwood (Drilling Machine Operator) Date 8-1, 1970
Drilling Machine Operator's License No. 452

**Water Well Contractor's Certification:**
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME Eastwood water well Drilling (Person, firm or corporation) (Type or print)
Address 1628 Best Ln Eugene
[Signed] Charlie Eastwood (Water Well Contractor)
Contractor's License No. 459 Date 8-1-70, 19

(USE ADDITIONAL SHEETS IF NECESSARY)