STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

CLAC 02580

5S/1E-19cd

(1) OWNER:

Owner's Well Number: _____

Name: Hans Elze

Address: 12716 S. Dart Rd.

City: Molalla State: Or. Zip: 97038

(2) TYPE OF WORK:

[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD:

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Other

(4) PROPOSED USE:

[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation

[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:

Depth of Completed Well: 453 ft.

Special Standards date of approval: _____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	43'	cemt.	0	43'	44 sacks

How was seal placed? Method [ ] A [ ] B [X] C [ ] D [ ] E

[ ] Other

Backfill placed from ____ ft. to ____ ft. Material

Gravel placed from ____ ft. to ____ ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+18"	93'	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:	4"PVC	13'	453'		[ ]	[X]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

[X] Perforations Method: Saw

[ ] Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]
420	445	1/8X	20			[ ]	[X]
		8"				[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
10	460***	460'	1 hr

Temperature of water: 54 Depth Artesian Flow Found

Was a water analysis done? [ ] Yes By whom

Did any strata contain water not suitable for intended use? [ ] Too little

[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County: Clack. Latitude ___ ' ___ " Longitude ___ ' ___ "

Township: 5S N or S, Range: 1E E or W, WM.

Section: 19 SE ¼ SW ¼

Tax Lot ____ Lot ____ Block ____ Subdivision ____

Street Address of Well (or nearest address): 12716 S. Dart Rd.

Molalla, Or. 97038

(10) STATIC WATER LEVEL:

326 ft. below land surface. Date: 4/27/87

Artesian pressure ____ lb. per square inch. Date

(11) WELL LOG:

Ground elevation

Material	From	To	WB?	SWL
Top soil	0	2		
Boulders, clay, med., brown	2	19		
Clay, brown	19	21		
Clay, boulders, brown medium	21	31		
Clay, boulders, blue	31	38		
Rock, black	38	53		
Clay, blue	53	60		
Rock, black, fract.	60	81		
Rock, black, broken	81	93		
Rock, black, fract.	93	370		
Rock, black	370	373		
Rock, black, fract.	373	447	Yes	326'
Sandstone, black, fine	447	474		
Clay, sand, blue, black, fine	474	480		

Date started: 2/7/87 Completed: 4/27/87

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed _____ Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed: George J. Wainwright Date: 4/28/87

Company: B&G Drilling Co. Job No.: 293

9809C 10/85