NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

CLAC
C6603

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED CLAC
JUN 22 1981
WATER RESOURCES DEPT
SALEM, OREGON

State Well No. 2S/4E-35d
State Permit No. Abandoned

(1) OWNER:
Name Orbin F. Brown
Address 37470 SE Marie
Sandy, Oreg. 97055

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☐ Abandon ☒
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☐ Jetted ☒
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☐
4" Diam. from 0 ft. to 50 ft. Gage P.V.C
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used saw cut
Size of perforations 1/4 in. by 5 in.
? perforations from 25 ft. to 50 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Neat cement.
Well sealed from land surface to 50 ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal 6 sacks
How was cement grout placed? with tremme pipe
Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Clack. Driller's well number
1/4 SE 1/4 Section 35 T. 2S R. 4E W.M.
Bearing and distance from section or subdivision corner
well is at this location.

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing
Depth drilled 50 ft. Depth of completed well ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
50' well			
drilled by home owner.			
filled with Neat Cement			
with bentonite.			
with tremme pipe			
cement rose to surface in			
annular space outside of			
P.V.C pipe			

Work started June 19 1981 Completed June 19 1981
Date well drilling machine moved off of well 19

Drilling Machine Operator's Certification:
~~This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.~~
[Signed] (Drilling Machine Operator) Date , 19
Drilling Machine Operator's License No. 214

Water Well Contractor's Certification:
This well was ~~drilled~~ abandoned under my jurisdiction and this report is true to the best of my knowledge and belief.
Name A.O. Olsen Well Drilling. (Person, firm or corporation) (Type or print)
Address Rt 1 Box 268-B Eagle Creek.
[Signed] A. O. Olsen (Water Well Contractor)
Contractor's License No. 282 Date June 20, 1981

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119