NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

CLAC
7748

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
APR 9 - 1976
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 3S/1W-4
State Permit No.

(1) OWNER:
Name George Anderson
Address 110 S.E. Washington
Portland, Oregon 97214

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 19'6" ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" " "
Bailer test 25 gal./min. with 22 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cemement
Well sealed from land surface to 19' 6" ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 15 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Clackamas Driller's well number
¼ ¼ Section 4 T. 3S R. 1W W.M.
Bearing and distance from section or subdivision corner A-A-D-

(11) WATER LEVEL: Completed well.
Depth at which water was first found 23 ft.
Static level 5' ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6"
Depth drilled 70 ft. Depth of completed well 70 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Over burden	0	1	
bolders	1	6	
hard gray basalt	6	23	
softer grey basalt	23	29	
hard grey basalt	29	51	
soft red rock	51	70	

Work started March 1 1976 Completed March 9 1976
Date well drilling machine moved off of well March 10 1976

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] [illegible] (Drilling Machine Operator) Date April 7, 1976
Drilling Machine Operator's License No. 1050

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Meeker Well Drilling (Person, firm or corporation) (Type or print)
Address Newberg, Oregon
[Signed] John K. Meeker (Water Well Contractor)
Contractor's License No. 111 Date , 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119