Amd 9/2/2026

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

COOS 58892

8/7/2026

WELL I.D. LABEL# L 25038
START CARD # 1083069
ORIGINAL LOG # COOS 51154

(1) LAND OWNER

Owner Well I.D. 2291
First Name DANNY Last Name ARRIOLA
Company A&B CRANBERRIES
Address PO BOX 1200
City BANDON State OR Zip 97411

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	6	☒	0.16	49	0.250	◉	○	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:	Bentonite	0	18	9	Sacks

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 64.00 ft.

BORE HOLE

Dia	From	To
6	0	64

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: PREVIOUSLY INSTAL
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date Begin Time

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Johnson V-Wire Material Stainless Steel

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Screen	Casing	6	24	54	.039			Telescope

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Pump	60	28	50	1

Temperature 54 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 79 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County COOS Twp 29.00 S N/S Range 15.00 W E/W WM
Sec 25 SW 1/4 of the NE 1/4 Tax Lot 700
Tax Map Number Lot
Lat ° ' " or 43.03303604 DMS or DD
Long ° ' " or -124.42269196 DMS or DD
◉ Street address of well ○ Nearest address
87347 HOFFER LN, BANDON, OR 97411

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	8/5/2026		☐	14.16
Completed Well	8/6/2026		☐	14.16

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 14.16

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
8/5/2026	14.16	54	60			14.16

(11) WELL LOG

Ground Elevation 79.41 FT

Material	From	To
Well ID# L25038 had a reduced flow and was	0	64
redeveloped. ^" steel casing was only 2" AGL	0	64
10 incces of 6" steel was welded to the top of the	0	64
existing casing. Well was developed with air &	0	64
water removing copious amount of sand & scale.	0	64
Well was videoed to verify condition of the well,	0	64
no voids were seen in the casing or screen.	0	64
Original seal was not altered.	0	64

Construction
Begin Date 8/5/2026 Begin Time 11 00 End Date 8/6/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1759 Date 8/7/2026

Signed CHRISTOPHER KERSEY (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1493 Date 8/7/2026

Signed JAMES MACK SR (E-filed)

Drilling Company: Bandon Well & Pump Co. (541) 347-7867 J

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.