NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

Crook 5055

WATER WELL REPORT

STATE OF OREGON

(Please type or print)

(Do not write above this line)

State Well No.

State Permit No. L 26114

(1) OWNER:

Name Wayne P. and Susan R. Singhose

Address 62500 Countyline Rd
Bend, OR 97701

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☐ Driven ☐
Cable ☐ Jetted ☐
Dug ☒ Bored ☐

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:

Threaded ☐ Welded ☐

48 " Diam. from 4+ ft. to 20 ft. Gage 12

" Diam. from ft. to ft. Gage

" Diam. from ft. to ft. Gage

(6) PERFORATIONS:

Perforated? ☒ Yes ☐ No.

Type of perforator used

Size of perforations 3/8 in. by 4 in.

240 perforations from 12 ft. to 20 ft.

..... perforations from ft. to ft.

..... perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☒ Yes ☐ No If yes, by whom? Self

Yield: 150 gal./min. with 5 ft. drawdown after 1 hrs.

" 150 " 7 " 2 "

" 150 " 7 " 4 "

Bailer test gal./min. with ft. drawdown after hrs.

Artesian flow g.p.m.

Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used Bentonite Clay

Well sealed from land surface to 12 ft.

Diameter of well bore to bottom of seal 48 in.

Diameter of well bore below seal 48 in.

Number of sacks of cement used in well seal sacks

How was cement grout placed?

Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? Irrigation depth of strata 10'

Method of sealing strata off

Was well gravel packed? ☒ Yes ☐ No Size of gravel: 1" to 3"

Gravel placed from 12 ft. to 20 ft.

(10) LOCATION OF WELL: WH-1

County Crook Driller's well number Self

SE ¼ NW ¼ Section 30 T. 17S R. 15E W.M.

Bearing and distance from section or subdivision corner Located 1320' E and 2600' S. of N.W. Corner Section 30

(11) WATER LEVEL: Completed well.

Depth at which water was first found 9 ft.

Static level 9 ft. below land surface. Date 3-29-98

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 0

Depth drilled ft. Depth of completed well 20 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Sandy Loam	0	7'	9'
Sand and Gravel	7'	19'	9'
Clay and sand	19'	20'	9'

RECEIVED
APR 23 1998
WATER RESOURCES DEPT.
SALEM, OREGON

Work started 3-29 1998 Completed 3-29 1998

Date well drilling machine moved off of well 3-29 1998

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Self (Drilling Machine Operator) Date 3-29, 1998

Drilling Machine Operator's License No.

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name Wayne P. Singhose (Person, firm or corporation) (Type or print)

Address 62500 Countyline Rd Bend, OR

[Signed] Wayne P. Singhose (Water Well Contractor)

Contractor's License No. Date 4-18, 1998

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119