Cr00
50596

RECEIVED
JUN 29 1998
WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form

WELL I.D. # L 21993
START CARD # 115241

(1) OWNER: Well Number
Name Lois McAlpin
Address 410 SE 6th St.
City Prineville State OR Zip 97754

(2) TYPE OF WORK
X New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud X Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
X Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes X No Depth of Completed Well 29 ft.
Explosives used ☐ Yes X No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	BENTONITE	0	18	10 SACKS
6"	18	29				

How was seal placed: Method ☐A ☐B ☐C ☐D ☐E
X Other BENTONITE POURED DRY
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	29	.250	X	☐	X	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 29'

(7) PERFORATIONS/SCREENS:
X Perforations Method TORCH CUT SLOTS
☐ Screens Type Material

		Slot		Diameter	Tele/pipe size	Casing	Liner
20	29	1/8	6"	6" x 6	6" x .250	X	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump X Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20+	0		1 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor X Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CROOK Latitude Longitude
Township 15 N or (S) Range 16 (E) or W. WM.
Section 5 SE 1/4 NW 1/4
Tax Lot 7100 Lot Block Subdivision
Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:
6 ft. below land surface. Date 6/12/98
Artesian pressure 0 lb. per square inch. Date 6/12/98

(11) WATER BEARING ZONES:
Depth at which water was first found 20'

From	To	Estimated Flow Rate	SWL
20'	25'	20+ gpm	6

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
TOP SOIL	0	2	
BROWN CLAY + GRAVELS	2	20	
BROWN SAND + FINE GRAVELS	20	26	6'
BROWN CLAY	26	29	

Date started 6/12/98 Completed 6/12/98

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1955
Signed Bill Campbell Date 6/12/98

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER