RECEIVED

CROO 51220

APR 17 2000

WATER RESOURCES DEPT. SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 24955
STAT CARD # 128066

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 1,126
Name ALLEN + CHERI SHRUM
Address 1014 NE MAHOGANY
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 30' ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	BENTONITE	0	18	10 SACKS
6"	18	30				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other BENTONITE POURED DRY
Backfill placed from — ft. to — ft. Material
Gravel placed from — ft. to — ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	30	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	5"	10'	30	SOLID	☐	☒	☐	☒
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method FACTORY
☐ Screens Type SLOTTED Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20'	30'	1/8"	1/8 100	1/8 x 4	6" x .250	☒	☐
20'	30'	1/10 20	3,000	1020	5" x SDR 1/2	☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30+	2'		4HR ~~1 hr.~~

Temperature of water 58° Depth Artesian Flow Found
Was a water analysis done? ☒ Yes By whom C.W.D.
Did any strata contain water not suitable for intended use? NO ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CROOK Latitude Longitude
Township 15 N or (S) Range 16 (E) or W. WM.
Section 5 SW 1/4 SNW 1/4
Tax Lot 9400 Lot Block Subdivision
Street Address of Well (or nearest address) 550 SE 5TH ST. PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL:
6' ft. below land surface. Date 3/1/00
Artesian pressure 0 lb. per square inch. Date 3/1/00

(11) WATER BEARING ZONES:
Depth at which water was first found 22'

From	To	Estimated Flow Rate	SWL
22'	29'	30+ GPM	6'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
BROWN CLAY + GRAVEL	0	22	
MEDIUM GRAVEL	22	24	6
GRAVEL + FINE SAND	24	29	

RECEIVED
MAR 15 2000
WATER RESOURCES DEPT. SALEM, OREGON

Date started 2/29/00 Completed 2/29/00

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1555
Signed [signature] Date 3/10/00

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER